QC-ABSTRACT

Name of Work:- Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03), BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	Material	-	1	1	Cement
					Sand, Aggregates
2	M15	506.72 Cum	14	14	Concrete Cube Compressive Strength
3	Slab 100mm	2075.80 Sqm	1	1	Compressive strength
4	Kerb	5712 Nos	1	1	-
5	CC block 8"	6279.20 Sqm	1	1	
6	GSB-V	1018.96 Cum	3	3	-
7	WMM	1191 Cum			-
	Gradation		6	6	
	Aggregate Imoact Value		2	2	
	Shape test		3	3	
	Atterberg Limit		6	6	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

SAPIENCE CONSULTANTS

8	DBM	2481.87 Cum			
	Quality Binder		1	1	
	Aggregate Imoact Value		8	8	
	Shape test		8	8	
	Specific Gravity		1	1	
	Gradation		7	7	
	Stability of Mix		7	7	
	Bitumin Content		7	7	
9	BC	1785.31 Cum			
	Quality Binder		1	1	
	Aggregate Imoact Value		6	6	
	Shape test		6	6	
	Specific Gravity		1	1	
	Gradation		5	5	
	Stability of Mix		5	5	
	Bitumin Content		5	5	

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯೋಜನಾಶಾಖೆ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner